

TJPDC/Firefly VATI 22 & VATI 24 Broadband Fiber - May 2026 Project Reports

County Partners,

Attached are copies of TJPDC/Firefly’s May 2026 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

VATI 2022 - The information on the following table includes data provided to DHCD for the May 2026 VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of May 2026 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,710	100%
Miles of Fiber Design	4,766	100%
Miles of Make Ready Construction	2,432	100%
Communication Hut Placements	14	93%
Miles of Aerial Fiber Placement	2,210	100%
Miles of Underground Fiber Placement	1,162	81%
Miles of Splicing	2,933	82%
Number of Passings	33,817	87%

*The “Percentage Completed To Date” column is based on an estimate of the total milestones as of the May 2026 Report.

VATI 2024 - As of the May 2026 VATI 2024 Broadband Monthly Report, progress is well underway, and the VATI 2024 Project has completed 169,132 linear feet of fiber.

TJPDC Site Visits:

- On April 30, TJPDC staff visited the Campbell County communication hut in the Concord area that will serve communities in both Campbell and Appomattox County.
- On May 20, TJPDC staff visited the Earlysville communication hut in Albemarle County.

County-specific construction updates can be found on Firefly's website:

<https://www.fireflyva.com/>