



Culpeper District
Albemarle County Monthly Report
January 2025

County Mileage

INTERSTATE	PRIMARY	SECONDARY		TOTAL
		Hard Surface	Gravel	
124.8	382.83	1,629.47	161.52	2,298.7

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
I-64 Exit 107 Park and Ride	Public Hearing	Limited Access Change	Fall 2025
Rte. 29 Shared Use Path	Right of Way	Final Plan Design	Spring 2025
5 th Street Hub and Trails	Public Hearing	Design Approval	Spring 2026
Connector Road from Berkmar Dr. To Airport Rd	Public Hearing	Design Approval	Spring 2026
Rte. 250/ Rte. 20 Intersection Improvements Rte. 250 E Corridor Improvements	Public Hearing	Design Approval	Spring 2026
State of Good Repair (funding designated to address structurally deficient bridges)			
Rte. 601, Superstructure Replacement, Old Ivy Road over Rte. 29 Project Details	Advertised	Award	October 2024

Hydraulic Bundle [Project Details](#)

PROJECT	STATUS
US 29/Hydraulic	Construction of the pedestrian bridge is currently underway. Construction on Hydraulic to include work at the intersection, crosswalk installation & roundabout to be complete in December 2024.

Albemarle County Design-Build #2 [Project Details](#)

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Project Awarded June 18, 2024. Right of Way Plans under development.
Belvedere Green T	
Route 53/ Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	

Albemarle County Design-Build #3 [Project Details](#)

PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing early 2025. Design-Build Request for Qualifications, February 2025.
US 29/Fontaine Avenue Interchange Improvements	

Rural Rustics

ROUTE	STATUS
Route 721 Old Dominion Road	Construction Complete
Route 697 Sutherland Road	Under Construction
Route 805 Henderson Lane	Pending Construction
Route 713 Glendower Road Phase I	Preliminary Engineering
Route 713 Glendower Road Phase II	Preliminary Engineering

Construction Activities

Bridge Projects

- None at this time.

Road Projects

- **Afton Mountain** – Warning system installation in progress. Estimated completion date January 9, 2025.
- **Starr Hill Crosswalk** – Under construction. Expected completion January 31, 2025.
- **Route 29 at Greenbrier & Woodbrook** - Crosswalk installation. Completed December 19, 2024.
- **Whipoorwill Pipe Replacement** – Pipe replacement due to a washout during Hurricane Helene. Scheduled to begin January 6, 2025, and be complete within 2 weeks.
- **Concrete sidewalk repair** - Work to address safety concerns (i.e., tripping hazards) are complete along Georgetown Road (Route 656) and Hydraulic Road (Route 743), Penfield Lane (Route 1289) and Penfield Place (Route 1290), and Commonwealth Drive (Route 1315).

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Traffic Engineering

- [FHWA Stop Sign Guidance \(link\)](#) Note: Stop signs should not be used to control vehicle speeds, requires engineering study, and must meet MUTCD warrants.

Completed studies:

- None at this time

Studies under review:

ROUTE	TYPE	RECOMMENDATION
1521 Powell Creek	Crosswalk and ADA ramps	Under review for high visibility crosswalk markings. ADA ramp upgrades to be included in next task order.
706 Dudley Mountain Road	Signage review	Under Review
810 Buck Road	Crash review	In progress

Resurfacing [Map link to VDOT's public website](#)

Schedule	Plant Mix		Surface Treatment		Latex Modified	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2021	17.25	\$2,717,392.12	22.4	\$567,749.49	0	0
2022	6.25	\$1,444,833.16	21.05	\$506,893.08	0	0
2023	11	\$2,697,822.85	24.53	\$887,960.59	7.81	\$813,906.86
2024	31.14	\$7,642,461.87	10.42	\$466,721.83	2.04	\$157,509.70

Updated BOS Manual

https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf

Carrie Shephard
Resident Engineer
VDOT Charlottesville Residency
434-293-0011