

From: Lori Allshouse <lallshouse@tjpd.org>

Subject: TJPDC/Firefly VATI 22 & VATI 24 Broadband Fiber - June 2026 Project Reports

County Partners,

Attached are copies of TJPDC/Firefly's June 2026 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

VATI 2022 - The information on the following table includes data provided to DHCD for the June 2026 VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of June 2026 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,716	100%
Miles of Fiber Design	4,890	100%
Miles of Make Ready Construction	2,474	100%
Communication Hut Placements	15	100%
Miles of Aerial Fiber Placement	2,235	100%
Miles of Underground Fiber Placement	1,209	85%
Miles of Splicing	3,025	84%
Number of Passings	33,936	87%

*The "Percentage Completed To Date" column is based on an estimate of the total milestones as of the June 2026 Report.

VATI 2024 - As of the June 2026 VATI 2024 Broadband Monthly Report, progress is well underway, and the VATI 2024 Project has completed 169,132 linear feet of fiber.

Highlights:

- A quarterly stakeholder meeting was held on June 4, 2026.
- TJPDC staff made a site visit on June 30th, to several rural locations in Powhatan County, south of Route 60, to observe connected sites (both VATI 22 and VATI 24).
- While the majority of the fiber optic network construction in the original VATI 22 areas will be complete this summer, the VATI 22 project has been extended to September 30, 2026.

- The Firefly website has recently been updated. Click here to see county-specific construction information: <https://www.fireflyva.com/>

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street

Charlottesville, VA 22902

Looking to make an impact in your community? [Consider a job in regional planning.](#)